

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Medium Irrigation - EPC Package No.7 - Palemvagu Project - Investigation, Design, Drawings and Construction of Reservoir across Palemvagu near Mallapuram (Village), Venkatapuram (Mandal), Khammam District - Extension of time upto 30.6.2009 - Orders - Issued.

=X
IRRIGATION AND COMMAND AREA DEVELOPMENT (MED.IRR.II) DEPARTMENT

G.O.Rt.No. 377

Dated:13-3-2009

Read:-

From the ENC (Med.Irr), Hyd Lr.No.ENC/Med/DCE.III/ OT-5(Med.)/M4/4230, dt:11.2.2009

:-----:

ORDER:-

In the circumstances reported by the Engineer-in-Chief (Medium Irrigation), Hyderabad and keeping in view of the recommendations of the State Level Standing Committee, Government hereby accord permission for extension of time upto 30.6.2009 as per the decision of the Government on the main breach to the Earth Dam (since the time lost is 186 days) without imposing liquidated damages to complete the works of Palemvagu Project, Mallapuram (Village), Venkatapuram (Mandal), Khammam District subject to obtaining an undertaking from the Contractor not to claim the revised rates.

2. The Engineer-in-Chief (Medium Irrigation), Hyderabad shall take further action accordingly and ensure that the Project works are completed within the stipulated time.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Medium Irrigation, Hyderabad
The Superintending Engineer,
I & CAD, Irrigation Circle, Warangal.

Copy to:-

The Accountant General, Andhra Pradesh, Hyderabad.
The Pay and Accounts Officer, Adilabad.
P.S. to Minister for Major and Medium Irrigation
The P.S. to Secretary, I & CAD Department.

//FORWARDED:: BY ORDER//

SECTION OFFICER